

24 September 2011

Ridgeview Bible Church **draft**

Construction Meeting – Preliminary Schedule

High County Erectors provided a schedule for concrete and building shell erection.

The following Schedule has been established based on the completion of the shell.

September 17- 24, Exterior footing walls placed, slab sub-grade in place

September 26-29, Under slab plumbing, and electrical to be installed

Fire protection under slab main installed

September 28-29, Slab to be poured including equipment pad form HVAC

Gas line extended to new building

Slab to set 14 days before equipment for erection to be run on slab.

October 10-28, Building (including connector and front entrance vestibule) erected.

Conduit between buildings installed

Water and sewer extended to new building

November 1-14, Install electrical runs to prepare for interior wall framing.

Install load center

Mechanical work begins (duct work prior to framing)

AV sight lines and lighting placement finalized (coordination with electrical) Verification of electric required for overhead screens?

Store front aluminum doors or **temporary** doors installed

Fire protection system installation begins

Clean up crew

- November 14-18, Volunteer group frames interior walls & drywalls walls where ready.
Platform constructed
Floor pockets in platform coordinated for AV
Door frames installed (if available)
Electrical work proceeds with framing (coordination on site)
Plumbing work in walls proceeds with framing (coordination on site)
Mechanical work in walls proceeds with framing (coordination on site)
Fire protection work continues
Drywall taping and sanding begins
Clean up crew
- November 21-30, Electrical rough-in continues
Mechanical duct work and equipment installation continues
Fire protection continues
- December 1-9 Electrical rough-in completed
Mechanical rough-in completed
Drywall taping and sanding completed
Fire protection continues
Clean up crew
- December 12-30 AV wiring begins
- January 2- 20 AV wiring installed
Painting of interior walls
Light fixtures installed load center work completed
Acoustical ceiling grid installed (coordinate with painting)



Clean up crew

January 22-31

Floor covering begins

Acoustical tile installed

Fire protection drops through acoustical tile

Toilet partitions and bathroom accessories installed

Pre finished doors and hardware installed

Store front door installed (weather permitting)

Electrical trim installed

Plumbing fixtures set

Counter tops and trims installed

Mechanical trim installed


February 1- 10

Clean up and finishing

cc

David D Johnson MD

Respectfully,



Chet T Gamble RA CET

